COMPLETION REPORT

1	Name of the work	Improvements & construciton of CC drains back side of the Ayappa temple road Dasarahalli in ward no. 15 Dasarahalli sub divison.
2	Sanctioned Estimate No. & Date	EE|DD|AS|52|16-17 Date 30.12.16.
3	Head of Account which is chargeable	p-code. - 1771
4	Instrument Order NO. & Date	EE|DD|WO|146|16-17 Date 24-3-17.
5	Name Of Contractor	Sri. Hemanthkumar. S. E, # 290, 5th cross, 6th 'A' Main road, Bhuvaneshwari Nagara, Bengaluru- 560057.
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	—
7	Measurement recorded in	M.B.NO - 1705|12-13 PAGE NO. 170457 to 170460
8	Check Measurement of the Asst	E. Ragaswamy
9	Name of the office/official in charge of the work	Manjunath. D.S.
10	a) Asst. Eng/junior Eng	Manjunath. D.S.
	b) Asst. Exe Engineer	E. RANGASWAMY

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
10.00 Lakhs	972063.00	—	27937=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.
W-15

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASSIATANT EXECUTIVE ENGINEER